

03	EMBEDS	3P1	3P3	THRU	3P16		DUL	DNK	05/29/08	14-Jul-08	18-Jul-08						
04	LINTELS	4B2	4B3	4B4	4B5	4B6		DUL	DNK	05/29/08	4-Aug-08	7-Aug-08					
05	LINTELS	5B1	5B2	5B4	5B5			DUL	DNK	05/29/08	4-Aug-08						
06	LINTELS	6B1	6B2	6B3				DUL	DNK	05/29/08	4-Aug-08						
07	LINTELS	7B1	7B2	7B3	7B4			DUL	DNK	05/29/08	4-Aug-08						
08	INWALL COLUMNS	8C1	8C2	8C3	8C4	8C5	8C6	DUL	DNK	05/29/08	4-Aug-08	7-Aug-08					
09	INWALL COLUMNS	9C1	9C2	9C3	9C4	9C5	9C6	DUL	DNK		4-Aug-08						
10	EMBEDS	10A3	10A4	10A5	10P1	10P2	10P4	DUL	DNK		4-Aug-08						
11	EMBEDS	11M1	11P1	THRU	11P18			DUL	DNK		4-Aug-08	11-Aug-08					
11A	KOROLATH PAD	11AP1	11AP2	11AP3	11AP4	11AP5	11AP6	DUL	DNK								
		11AP7															
12	LINTELS	12B1															
13	EMBEDS	13A1	13A2	13A3	13P1	13P2	13P3	DUL	DNK		28-Aug-08						
		13P5															
14	LINTELS	14B1	14B2					DUL	DNK		28-Aug-08						
15	EMBEDS	15P1						DUL	DNK		5-Sep-08						
16	MISCELLANEOUS	16A1	16B1	16P1	16P2			DUL	DNK		7-Jan-09						
17	LINTEL & EMBEDS	17P1	17P2	17P3	17P4			DUL	DNK		21-Jan-09						
18	PEDESTRIAN FOOR BRIDGE	18A1	18B1	18P1	18P2			DMS	DNK								
19	MISCELLANEOUS	19P1						DMS	DNK								
20	MISCELLANEOUS	20M1	20M2	20P1	20P2	20P3	20P4	DMS	DNK								
	<i><u>NON ADV (misc, column, beam, roof frames, ship's ladder)</u></i>																
	<i><u>SEQUENCE 1</u></i>																
P300	MISCELLANEOUS							DUL	DNK		18-Mar-09						
101	MISCELLANEOUS SEQ-1	101A1	THRU	101A13				DUL	DNK	05/29/08	26-Aug-08						
102	MISCELLANEOUS SEQ-1	102F1	THRU	102F5				DUL	DNK	05/29/08	25-Sep-08	7-Oct-08					
103	MISCELLANEOUS SEQ-1	103C1	103M1	103M2	103M3	103M5	103M8				26-Aug-08	28-Aug-08	2-Sep-08	4-Sep-08			
		103M9	103M10	103M11	103P1	103P2	103P3	DUL	DNK	05/29/08	26-Aug-08	27-Aug-08	10-Oct-08				
104	MISCELLANEOUS SEQ-1	104M2	104M3	104M4	104P3	104P4		DUL	DNK	05/29/09							
104A	MISCELLANEOUS SEQ-1	104AM1	104AP1	104AP2				DUL	DNK	05/29/08	15-Oct-08						
104B	MISCELLANEOUS SEQ-1	104BC1						DUL	DNK		20-Feb-09						
105	MISCELLANEOUS SEQ-1	105P1	105P2	105P3	105P4			DUL	DNK	05/29/08	26-Aug-08	27-Aug-08	29-Aug-08	20-Oct-08			
105A	MISCELLANEOUS SEQ-1	105AC1	105AM1	105AM2	105AM3	105AP1	105AP2	DUL	DNK		26-Aug-08	28-Aug-08	2-Sep-08	4-Sep-08	23-Oct-08		
		105AP7	105AP8	105AP9													
105B	MISCELLANEOUS SEQ-1	105BC1	THRU	105BC5				DUL	DNK		2-Sep-08	4-Sep-08	23-Oct-08				
105C	MISCELLANEOUS SEQ-2	105CA1						DUL	DNK		12-Sep-08						
106	PLAIN MATERIALS SEQ-1	106A1	106A2	106A3	106M4	THRU	106M15	DUL	DNK		26-Aug-08	4-Sep-08	19-Sep-08	20-Oct-08	23-Oct-08	26-Nov-08	
		106M17	THRU	106M22	106P2												
107	COLUMNS SEQ-1		107C2	107C3				YUD	DNK	05/29/08	26-Aug-08						
108	NOT USED																
109	COLUMNS SEQ-1	109C1	109C2	109C3	109C4			YUD	DNK	05/29/08	26-Aug-08						
110	COLUMNS SEQ-1	110C1	110C2	110C3	110C4			YUD	DNK	05/29/08	26-Aug-08						

111	BEAMS SEQ-1	111B1	111B2	111B3	111B4	YUD	DNK	05/29/08	26-Aug-08	18-Sep-08								
112	BEAMS SEQ-1	112B1	112B2	112B3	112B4	YUD	DNK	05/29/08	26-Aug-08									
113	BEAMS SEQ-1	113B1	113B2	113B3	113B4	YUD	DNK	05/29/08	26-Aug-08									
114	BEAMS SEQ-1	114B1	114B2	114B3	114B4	YUD	DNK	05/29/08	26-Aug-08									
115	BEAMS SEQ-1	115B1	115B2	115B3	115B4	YUD	DNK	05/29/08	26-Aug-08	15-Oct-08								
116	BEAMS SEQ-1	116B1	116B2	116B3	116B4	YUD	DNK	05/29/08	26-Aug-08	23-Oct-08								
117	BEAMS SEQ-1	117B1	117B2	117B3	117B4	YUD	DNK	05/29/08	26-Aug-08									
118	BEAMS SEQ-1	118B1	118B2	118B3	118B4	118B5	YUD	DNK	05/29/08	26-Aug-08								
119	BEAMS SEQ-1	119B1	119B2	119B3	119B4	119B5	YUD	DNK	05/29/08	26-Aug-08								
120	BEAMS SEQ-1	120B1	120B2	120B3	120B4	120B5	120B6	YUD	DNK	05/29/08	26-Aug-08							
121	BEAMS SEQ-1	121B1	121B2	121B3	121B4	121B5	121B6	YUD	DNK	05/29/08	26-Aug-08							
122	BEAMS SEQ-1	122B1	122B2	122B3	122B4	122B5	122B6	YUD	DNK		26-Aug-08	18-Sep-08						
123	BEAMS SEQ-1	123B1						DUL	DNK		15-Oct-08							
124	MISCELLANEOUS SEQ-1	124C1	124C2	124C3	124M1	124M2	124M3	DUL	DNK		9-Dec-08							
124AM1	MISCELLANEOUS SEQ-1	124AM1						DUL	DNK		23-Feb-09							
125	RAILS @ TRASH SEQ-1	125R1						DUL	DNK		9-Dec-08							
145	RAILS	145HR1	145HR2	145HR3	145WR1			DHI	ART	05/29/08	25-Sep-08	3-Oct-08	2-Apr-09					
145A	RAILS	145AWR1	145AWR2					DHI	ART		3-Oct-08	2-Apr-09						
146	RAILS	146HR1	146WR1					DHI	ART	05/29/08	25-Sep-08	2-Apr-09						
150	STAIR E	150S1						YUD	ART	05/29/08	25-Sep-08	14-Nov-08	21-Nov-08					
151	STAIR E	151S1						YUD	ART	05/29/08	25-Sep-08	14-Nov-08	21-Nov-08					
152	COLUMN @ STAIR E	152C1	152C2	152C3	152C4			YUD	ART	05/29/08	25-Sep-08	14-Nov-08						
153	STAIR E	153B1	153B2	153B3	153M1	153M2		YUD	ART	05/29/08	25-Sep-08							
154	BENT PL STAIR E	154P1	154P2	154P3				YUD	ART	05/29/08	25-Sep-08	14-Nov-08						
156	RAILS	156HR1	156HR2					YUD	ART	05/29/08	25-Sep-08							
157	RAILS	157HR1						YUD	ART	05/29/08	25-Sep-08							
160	ROOF OPENING FRAMES SEQ-1	160F1	160F2	160F3				DMS	DNK	05/29/08	9-Aug-08	29-Sep-08						
161	DOOR GATE FRAMES	161F1	161F2					DUL	DNK		25-Sep-08	12-Nov-08						
162	ROOF OPENING FRAMES SEQ-1	162F1	162F2	162F3	162F4			DUL	DNK		15-Oct-08							
163	ROOF OPENING FRAMES SEQ-1	163M1	163P1	163P2							15-Oct-08							
164	ROOF OPENING FRAMES SEQ-1	164F1	164F2	164F3				DMS	DNK									
165	SHIP'S LADDER	165L1						YUD	ART		3-Feb-09							
	<u>SEQUENCE 2</u>																	
201	MISCELLANEOUS SEQ-2	201AF	201F2					DUL	DNK	05/29/08	25-Sep-08							
202	MISCELLANEOUS SEQ-2	202A1	202M1	202M2	202P1			DUL	DNK	05/29/08	26-Aug-08	23-Sep-08						
203	NOT USED									05/29/08								
204	NOT USED									05/29/08								
205	MISCELLANEOUS SEQ-2	205M3	205P2	205P3	205P4	205P5	205P6	DUL	DNK	05/29/08	26-Aug-08	23-Sep-08	23-Oct-08	3-Oct-08				
205AP1	MISCELLANEOUS SEQ-1&2	205AP1						DUL	DNK									
206	PLAIN MATERIALS SEQ-2	206M1	THRU	206M5	206P1			DUL	DNK	05/29/08	26-Aug-08	19-Sep-08						
207	NOT USED									05/29/08								
208	COLUMN @ FAMILY CTR SEQ-2	208C1						DUL	DNK		9-Dec-08							

250	STAIR 'D'	250S1					YUD	ART	05/29/08	25-Sep-08	14-Nov-08	21-Nov-08					
251	STAIR 'D'	251A1 251P1 251S1					YUD	ART	05/29/08	25-Sep-08	14-Nov-08	21-Nov-08					
252	COLUMN @ STAIR 'D'	252C1 252C2					YUD	ART	05/29/08	25-Sep-08	14-Nov-08	21-Nov-08					
253	LANDING SUPPORT - STAIR 'E'	253B1 253B2 253M1					YUD	ART	05/29/08	25-Sep-08	14-Nov-08						
254	RAILING STAIR 'E'	254HR1								25-Sep-08	12-Nov-08						
	<u>SEQUENCE 3</u>																
301	MISCELLANEOUS SEQ-3	301A1 301A2 301M1 301P1 301P2 301P3					DUL	DNK	05/29/08	3-Sep-08	23-Oct-08						
		301P4															
302	MISCELLANEOUS SEQ-3	302P1 302P2 302P3					DUL	DNK	05/29/08	3-Sep-08	12-Sep-08	18-Sep-08	15-Oct-08				
302A	MISCELLANEOUS SEQ-3	302AP1					DUL	DNK		18-Mar-09							
303	PLAIN MATERIALS SEQ-3	303A1 303A3 303A4 303A6 303M1 303M2					DUL	DNK	05/29/08	3-Sep-08	12-Sep-08						
		303M3 303P1															
304	COLUMNS SEQ-3	304C1 304C2 304C3 304C4 304C5 304C6					YUD	DNK	05/29/08	3-Sep-08	15-Oct-08						
									05/29/08								
305	BEAMS SEQ-3	305B1 305B2 305B3					YUD	DNK	05/29/08	3-Sep-08	18-Sep-08						
306	BEAMS SEQ-3	306B1 306B2 306B3 306B4					YUD	DNK	05/29/08	3-Sep-08	18-Sep-08	23-Sep-08					
307	BEAMS SEQ-3	307B1 307B2 307B3 307B4					YUD	DNK	05/29/08	3-Sep-08	15-Oct-08						
308	BEAMS SEQ-3	308B1 308B2 308B3 308B4					YUD	DNK	05/29/08	3-Sep-08							
309	BEAMS SEQ-3	309B1 309B2 309B3 309B4					YUD	DNK	05/29/08	3-Sep-08	9-Oct-08	23-Oct-08					
310	BEAMS SEQ-3	310B1 310B2 310B3 310B4					YUD	DNK	05/29/08	3-Sep-08	9-Oct-08	23-Oct-08					
311	BEAMS SEQ-3	311B2 311B3 311B4					YUD	DNK	05/29/08	3-Sep-08	5-Sep-08	18-Sep-08	23-Sep-08	23-Oct-08			
312	BEAMS SEQ-3	312B4 312B5 312B6					YUD	DNK	05/29/08	3-Sep-08	5-Sep-08	10-Oct-08					
313	BEAMS SEQ-3	313C1					YUD	DNK	05/29/08	3-Sep-08	15-Oct-08						
314	BEAMS SEQ-3	314B4 314B5 314B6					YUD	DNK	05/29/08	3-Sep-08	9-Oct-08	23-Oct-08					
315	BEAMS SEQ-3	315B1 315B2 315B3 315B4					YUD	DNK	05/29/08	3-Sep-08	9-Oct-08	23-Oct-08					
316	BEAMS SEQ-3	316B1 316B2 316B3					YUD	DNK	05/29/08	3-Sep-08							
317	BEAMS SEQ-3	317B1 317B2 317B4					YUD	DNK	05/29/08	3-Sep-08	15-Oct-08						
318	BEAMS SEQ-3	318B3 318B4					YUD	DNK	05/29/08	3-Sep-08	5-Sep-08						
319	BEAMS SEQ-3	319B1 319B3 319B4					YUD	DNK		3-Sep-08	5-Sep-08						
320	BEAMS SEQ-3	320B1 320B2 320B3 320B4					YUD	DNK		3-Sep-08	5-Sep-08						
321	BEAMS SEQ-3	321B2 321B3 321B4					YUD	DNK		3-Sep-08	5-Sep-08	10-Oct-08	15-Oct-08				
322	NOT USED																
323	BEAMS SEQ-3	323B1 323B2 323B3 323B4					YUD	DNK		3-Sep-08	9-Oct-08	15-Oct-08	23-Oct-08				
324	BEAMS SEQ-3	324B1 324B2 324B3					YUD	DNK		3-Sep-08	18-Sep-08						
326	MISCELLANEOUS SEQ-3	326A1 326A2 326A3 326A4 326C1 326C2					DUL	DNK		9-Dec-08	18-Mar-09						
		326C3 326M1 326M2 326M4 326M5															
		326M6 326M7 326M8 326M9 326M10															
326A	MISCELLANEOUS SEQ-3	326AA1 326AM1 326AM3 326AM4 326AM5 326AM6					DUL	DNK		18-Mar-09							
		326AM7 326AM8 326AM9 326AM10 326AM11 326AM12															
		326AP1 326AP2															
327	MISCELLANEOUS SEQ-3	327C1 327C2 327C3 327C4 327C5 327C6					DUL	DNK		4-Feb-09							
		327C7 327P1 327P2 327P3 327P4															
327A	MISCELLANEOUS SEQ-3	327AA1					DUL	DNK									
350	STAIR	350S1					YUD	ART	05/29/08								
351	COLUMN STAIR	351C1					YUD	ART									
360	ROOF OPENING FRAMES SEQ-3	360F1 360F2 360F3 360F4 360F5					DMS	DNK	05/29/08		11-Sep-08	29-Sep-08					

361	ROOF OPENING FRAMES SEQ-3	361F1	361F2	361F3	361F4	361F5	DMS	DNK		9-Dec-08								
362	ROOF OPENING FRAMES SEQ-3	362A1	362A2	362A3	362A4		DMS	DNK		18-Mar-09								
	<u>SEQUENCE 4</u>																	
401	MISCELLANEOUS SEQ-4	401A1	401A2	401M1	THRU	401M8	401P1	DUL	DNK	05/29/08	8-Sep-08	10-Oct-08						
402	MISCELLANEOUS SEQ-4	402P1	402P4	402P5	402P6	402P7	402P8	DUL	DNK	05/29/08	8-Sep-08	11-Sep-08	12-Sep-08					
402A	MISCELLANEOUS SEQ-4	402AC1						DUL	DNK		19-Mar-09							
403	PLAIN MATERIALS SEQ-4	403A1	THRU	403A6	403A4			DUL	DNK	05/29/08	8-Sep-08	11-Sep-08	18-Sep-08	10-Oct-08	22-Jan-09	19-Mar-09		
		403B1	THRU	403B6	403B8	THRU	403B24											
		403M1	THRU	403M16	403P1													
403A	PLAIN MATERIALS SEQ-4	403AA2	403AA3	403AA4	403AA5	403AA6	403AA7					19-Mar-09						
403B	PLAIN MATERIALS SEQ-4	403AM1	403AM2	403AM3	403AM4	403AP1	403AP2											
403C	MISCELLANEOUS SEQ-4	403BM1	403BM7								20-Jan-09	19-Mar-09						
403D	MISCELLANEOUS SEQ-4	403CA1	403CF1	403CF2	403CF3	403CF4	403CF5	DMS	DNK		1-Apr-09							
		403CF6	403CF7	403CF8	403CF9	403CA2												
403E		403DF1	403DF2	403DF3	403DF4	403DF5	403DF6	DMS	DNK		1-Apr-09							
		403DF7	403DF8	403DF9														
403F											1-Apr-09							
404	COLUMNS SEQ-4		404C2	404C3	404C4	404C5	404C6	YUD	DNK	05/29/08	8-Sep-08	19-Feb-09						
405	BEAMS SEQ-4	405B1	405B2	405B3	405B4	405B5		YUD	DNK	05/29/08	8-Sep-08	10-Oct-08						
406	BEAMS SEQ-4		406B2	406B3	406B4	406B5	406B6	YUD	DNK	05/29/08	8-Sep-08	10-Oct-08	22-Jan-09					
407	BEAMS SEQ-4	407B1	407B2	407B3				YUD	DNK	05/29/08	8-Sep-08	10-Oct-08	22-Jan-09					
408	BEAMS SEQ-4	408B1	408B2	408B3	408B4			SYU	DNK	05/29/08	8-Sep-08							
409	BEAMS SEQ-4	409B1	409B2	409B3	409B4			SYU	DNK	05/29/08	8-Sep-08							
410	BEAMS SEQ-4	410B1	410B2	47B3	407B4			SYU	DNK	05/29/08	8-Sep-08							
411	BEAMS SEQ-4	411B1	411B2	411B3	411B4			SYU	DNK	05/29/08	8-Sep-08							
412	BEAMS SEQ-4	412B1	412B2	412B3	412B4			SYU	DNK	05/29/08	8-Sep-08							
413	BEAMS SEQ-4	413B1	413B2	413B3	413B4			SYU	DNK	05/29/08	8-Sep-08	20-Oct-08						
414	BEAMS SEQ-4	414B1	414B2	414B3	414B4			SYU	DNK	05/29/08	8-Sep-08							
415	BEAMS SEQ-4	415B1	415B2	415B3	415B4			SYU	DNK	05/29/08	8-Sep-08	10-Oct-08						
416	BEAMS SEQ-4	416B1	416B2	416B3	416B4			YUD	DNK	05/29/08	8-Sep-08	23-Oct-08						
417	BEAMS SEQ-4	417B1	417B2	417B3	417B4			YUD	DNK	05/29/08	8-Sep-08	23-Oct-08						
418	BEAMS SEQ-4	418B1	418B2	418B3	418B4			YUD	DNK	05/29/08	8-Sep-08	23-Oct-08						
419	BEAMS SEQ-4	419B1	419B2	419B3	419B4			YUD	DNK	05/29/08	8-Sep-08	11-Sep-08	18-Sep-08	23-Oct-08				
420	BEAMS SEQ-4	420B1	420B2	420B3	420B4	420B5		YUD	DNK	05/29/08	8-Sep-08	11-Sep-08	18-Sep-08	10-Oct-08	15-Oct-08	22-Jan-09	17-Feb-09	
421	BEAMS SEQ-4	421B1	421B2					SYU	DNK		23-Sep-08							
422	MISCELLANEOUS SEQ-4	422A1	422A2	422C1	422C2	422M1	422M2											
		422M3	422M4					YUD	DNK									
423	BEAM SEQ-4	423B1	423B2	423B3				YUD	DNK		22-Jan-09	16-Feb-09	17-Feb-09					
423A	BEAM SEQ-4	423AB1						YUD	DNK		10-Feb-09							
430	MISCELLANEOUS SEQ-4	430F1	430F2					DUL	DNK		3-Oct-08	19-Mar-09						
431	MISCELLANEOUS SEQ-4	431F1	THRU	431F4				DUL	DNK		3-Oct-08	19-Mar-09						
432	MISCELLANEOUS SEQ-4	432F1	THRU	432F4				DUL	DNK		3-Oct-08	19-Mar-09						

433	MISCELLANEOUS SEQ-4	433F1	THRU	433F4		DUL	DNK		3-Oct-08	19-Mar-09								
434	MISCELLANEOUS SEQ-4	434F1	434F2	434F3		DUL	DNK		3-Oct-08	19-Mar-09								
435	MISCELLANEOUS SEQ-4	435F1	THRU	435F4		DUL	DNK		3-Oct-08	20-Jan-09	19-Mar-09							
436	MISCELLANEOUS SEQ-4	436F1	THRU	436F4		DUL	DNK		3-Oct-08	20-Jan-09	19-Mar-09							
437	MISCELLANEOUS SEQ-4	437F1	THRU	437F4		DUL	DNK		3-Oct-08	20-Jan-09	19-Mar-09							
438	MISCELLANEOUS SEQ-4	438F1	438F2	438F3		DUL	DNK		3-Oct-08	20-Jan-09	19-Mar-09							
439	MISCELLANEOUS SEQ-4	439F1	439F2			DUL	DNK		3-Oct-08	20-Jan-09	19-Mar-09							
439A	MISCELLANEOUS SEQ-4	439AF1	439AF2	439AF3		DUL	DNK		19-Mar-09									
439B	MISCELLANEOUS SEQ-4	439BF1	439BF2	439BF3		DUL	DNK		20-Jan-09	19-Mar-09								
439C	MISCELLANEOUS SEQ-4	439CF1				DUL	DNK		20-Jan-09	19-Mar-09								
439D	MISCELLANEOUS SEQ-4	439DF1	439DF2			DUL	DNK		23-Jan-09	19-Mar-09								
440	MISCELLANEOUS SEQ-4	440F1	440F2	440P1	440P2	DUL	DNK		25-Sep-08									
441	MISCELLANEOUS SEQ-4	402AC3	402AC4			DUL	DNK		3-Oct-08	19-Mar-09								
442	MISCELLANEOUS SEQ-4	442M1	442M2			DUL	DNK		19-Mar-09									
443	MISCELLANEOUS SEQ-4	443A1	443A2	443A3	443A4	443A5	443A6	DUL	DNK	22-Jan-09	19-Mar-09							
		443A7																
444	MISCELLANEOUS SEQ-4	444C1	444M1	444M2	444P1	444P2	444P3	DUL	DNK	19-Mar-09								
		444P4	444P5	444P6	444P7	444P8	444P9											
		444P10																
445	MISCELLANEOUS SEQ-4	445M1	445M2	445M3	445M4	445M6	445M7	DUL	DNK	19-Mar-09								
		445M8	445M9	445M10	445M11	445M12												
446	MISCELLANEOUS SEQ-4	446P1	446P2	446P3	446P4	446P5	446P6	DUL	DNK	22-Jan-09	11-Feb-09	16-Feb-09	19-Mar-09					
		446P7	446P8	446P9														
446A	MISCELLANEOUS	446AP1	446AP2	446AP3	446AP4	446AP5	446AP6	DMS	DNK		19-Feb-09							
		446AP7	446AP8	446AP9	446AP10													
447	MISCELLANEOUS SEQ-4	447B1	447B2	447B3		DUL	DNK		22-Jan-09									
448	MISCELLANEOUS SEQ-4		448M1	448M2		DUL	DNK		22-Jan-09	17-Feb-09								
448B	MISCELLANEOUS SEQ-4	448B1				DUL	DNK											
449	MISCELLANEOUS SEQ-4	205AP1	449A1	449M1	449M2	449M3	449R1	DUL	DNK	1-Apr-09								
		449R2																
449A	MISCELLANEOUS SEQ-4	449AM1	449AM2			DHI	DNK											
450	SHIPS LADDER	450L1	450P1			YUD	ART	05/29/08	25-Sep-08	19-Feb-09								
451	SHIPS LADDER	451L1				DHI	ART		25-Sep-08	20-Jan-09	23-Jan-09							
451A	RAILS	451AR1				DHI	ART		20-Jan-09									
452	GUARDRAIL @ PROJECTOR	452HR1				DHI	ART		25-Sep-08	19-Feb-09								
453	LADDER	453L1	453P1			DHI	DNK		20-Jan-09	23-Jan-09	19-Mar-09							
454	LADDER	454L1	454L2			DHI	DNK		20-Jan-09	23-Jan-09	19-Mar-09							
455	LADDER	455L1				DHI	DNK		20-Jan-09	23-Jan-09	19-Mar-09							
456	SHIPS LADDER	456L1				YUD	ART		20-Jan-09									
460	ROOF OPENING FRAMES SEQ-4	460F1	460F2	460F3	460F4	460F5	460F6	DMS	DNK	05/29/08		29-Sep-08						
461	ROOF OPENING FRAMES SEQ-4	461M1	461M2	461M3	461M4	461M5		DMS	DNK		29-Sep-08							
462	ROOF OPENING FRAMES SEQ-4	462F1	462F2					DMS	DNK	9-Dec-08								
463	ROOF OPENING FRAMES SEQ-4	463M1	463M2	463M3	463P1	463P2	463P3	DMS	DNK									
600	BEAMS SEQ-4	600B1	600B2	600B3	600B4			YUD	DNK	05/29/08	9-Oct-08	17-Oct-08						
601	BEAMS SEQ-4	601B1	601B2					YUD	DNK	05/29/08	9-Oct-08	23-Oct-08						
602	BEAMS SEQ-4	602B1	602B2	602B3				YUD	DNK	05/29/08	9-Oct-08							
603	BEAMS SEQ-4	603B1	603B2					YUD	DNK	05/29/08	9-Oct-08	17-Oct-08						

--	--	--	--